

TASK ID	TASK NAME	EARLIEST START DATE	LATEST START DATE	ACTUAL START DATE	OPTIMAL FINISH DATE	LATEST FINISH DATE	ACTUAL FINISH DATE
1	SECURE UNDERWRITERS/SPONSORS						
1.a	Concept paper	11/17/09	12/01/09		12/01/09	01/01/10	
1.b	Cost estimate	12/01/09	01/01/10		12/15/09	01/01/10	
1.c	Contact sponsors	12/01/09	01/01/09		01/01/10	02/01/10	
1.d	Obtain funding commitment				02/01/10	03/01/10	
2	ELECTRICAL SERVICE LINE						
2.a	Eval Supplemental solar options	11/17/09	12/01/09		12/15/09	01/01/10	
2.b	Equipment enclosure specs	12/01/09	01/01/10		12/15/09	01/01/10	
2.c	FPL approval	01/01/10	02/01/10		02/15/10	03/15/10	
2.d	Line location/cost	12/01/09	01/01/10		02/15/10	03/15/10	
2.e	Secure funding	02/01/10	03/01/10		03/15/10	04/01/10	
2.f	Order line	04/01/10	05/01/10		04/15/10	05/01/10	
2.g	Install line	04/01/10	05/15/10		04/01/10	05/30/10	
2.h	Connect to modem/camera	08/01/10	08/15/10		08/01/10	08/15/10	
2.i	Test	08/01/10	08/15/10		08/15/10	08/30/10	
2.j	System operational			x	08/30/10	09/30/10	
3	PROVIDE CABLE SERVICE						
3.a	Specify location and cost	12/01/09	01/01/10		01/01/10	02/01/10	
3.b	Request/Secure funding	01/01/10	02/01/10		03/15/10	04/01/10	
3.c	Order service line	04/01/10	05/01/10		04/15/10	05/01/10	
3.d	Connect to modem	08/01/10	08/15/10		08/01/10	08/15/10	
3.e	Test system	08/01/10	08/15/10		08/15/10	08/30/10	
3.f	System operational			x	08/30/10	09/30/10	

TASK ID	TASK NAME	EARLIEST START DATE	LATEST START DATE	ACTUAL START DATE	OPTIMAL FINISH DATE	LATEST FINISH DATE	ACTUAL FINISH DATE
7	WEB SITE DEVELOPMENT						
7.a	Explore alternative services	12/01/09	01/01/10		12/15/09	02/01/10	02/01/10
7.b	Estimate initial & ongoing cost	12/01/09	01/10/10		12/15/09	02/01/10	02/01/10
7.c	Obtain funding commitment	x	x	x	02/01/10	03/01/10	03/01/10
7.d	Secure funding	x	x	x	03/15/10	04/01/10	04/01/10
7.e	Publish & host Web site	04/01/10	05/01/10		05/01/10	06/01/10	06/01/10
7.f	Test system	08/01/10	08/15/10		08/15/10	08/30/10	08/30/10
7.g	System operational				08/30/10	09/30/10	09/30/10
8	OBTAIN FWC PERMIT(S)						
8.a-8.b	Apply for permit/Approval	04/01/10	05/15/10		06/31/2010	08/15/10	08/15/10
8.c	Install Nest Camera	08/01/10	08/15/10			08/30/10	08/30/10
8.d	Test system	08/01/10	08/15/10		08/15/10	09/30/10	09/30/10
8.e	System operational						
9	COVER ONGOING COSTS						
9.a	Electric service						Ongoing
9.b	Broadband access						Ongoing
9.c	Equipment maint & repair						Ongoing
9.d	Web site maintenance						Ongoing

TASK ID	TASK NAME	EARLIEST START DATE	LATEST START DATE	ACTUAL START DATE	OPTIMAL FINISH DATE	LATEST FINISH DATE	ACTUAL FINISH DATE
4	CABLE MODEM						
4.a	Specify equipment	12/01/09	01/01/10		01/01/10	02/01/10	
4.b	Determine location	12/01/09	01/01/10		12/01/09	02/01/10	
4.c	Cost estimate	12/01/09	01/01/10		01/01/10	02/01/10	
4.d	Order equipment	03/01/10	04/01/10		03/15/10	05/01/10	
4.e	Install equipment	04/01/10	05/15/10		05/01/10	06/01/10	
4.f	Test system	08/01/10	08/15/10		08/15/10	08/30/10	
4.g	System operational	x			08/30/10	09/30/10	
5	CAMERA PLACEMENT						
5.a	Evaluate alternatives	12/01/09	01/01/10		01/01/10	02/01/10	
5.b	Determine location	01/01/09	01/15/10		01/15/10	02/01/10	
5.c	Specify materials & construction	01/15/10	02/01/10		01/15/10	02/01/10	
5.d	Obtain funding	03/15/10	04/01/10		03/15/10	04/01/10	
5.e	Property owner permission	01/01/10	02/01/10		02/01/10	03/01/10	
5.f	Obtain permits if necessary	03/15/10	04/01/10		05/01/10	06/01/10	
5.g	Construct camera mount	07/01/10	07/15/10		07/15/10	08/01/10	
5.h	Install camera	08/01/10	08/15/10		05/01/10	06/01/10	
5.i	Test system	08/01/10	08/15/10		08/15/10	08/30/10	
5.j	System operational	x			08/30/10	09/30/10	
6	INSTALL REMOTE CAMERA						
6.a	Determine equip needs/cost	12/01/09	01/01/10		01/01/10	02/01/10	
6.b	Secure funding	01/01/10	02/01/10		03/01/10	04/01/10	
6.c	Purchase equipment	03/01/10	04/01/10		03/15/10	04/15/10	
6.d	Install/connect	07/01/10	07/15/10		07/15/10	08/01/10	
6.e	Test system	08/01/10	08/15/10		08/15/10	08/30/10	
6.f	System operational	x			08/30/10	09/30/10	